

DRAFT MASTER SCHEDULE KURVA-S
RENOVASI RSU CITRA HARAPAN
BEKASI

NO	URAIAN PEKERJAAN	JUMLAH	BOBOT	MINGGU	DURASI (MINGGU)	BOBOT/MIN GGU																	
							MEI				JUNI					JUNI					JUNI		
							1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
							2-May	10-May	17-May	24-May	31-May	7-Jun	14-Jun	21-Jun	28-Jun	5-Jul	12-Jul	19-Jul	26-Jul	2-Aug	9-Aug	16-Aug	23-Aug
							9-May	16-May	23-May	30-May	6-Jun	13-Jun	20-Jun	27-Jun	4-Jul	11-Jul	18-Jul	25-Jul	1-Aug	8-Aug	15-Aug	22-Aug	29-Aug
	PEKERJAAN STRUCTURE RSU CITRA HARAPAN	2,392,143,270.09	37.79																				
I	PRELIMINARIES	150,508,306.40	5.92	3	17	15	0.395																
II	DEMOLISH WORK																						
	Bongkaran Struktur atap existing	38,275,727.00	1.51	6	14	9	0.167																
	Bongkaran plafond existing	27,339,805.00	1.08	6	12	7	0.154																
	Bongkaran instalasi MEP existing	7,500,000.00	0.30	6	11	6	0.049																
	Bongkaran beton existing	15,000,000.00	0.59	6	13	8	0.074																
	Bongkaran dinding Bata existing	10,000,000.00	0.39	6	12	7	0.056																
	STRUCTURE																						
	Detail Base plate (SC1)	51,030,144.94	2.01	3	15	13	0.154																
III	Detail Base plate (SC2)	4,150,060.95	0.16	3	15	13	0.013																
	Detail Base plate (SC3)	1,103,702.56	0.04	3	15	13	0.003																
	Vertikal Bracing	51,747,546.90	2.04	5	15	11	0.185																
	Coloum																						
	HB-250.250.9.14 - Coloum SC1	412,166,700.00	16.21	3	16	14	1.158																
	HB-200.200.8.12 - Coloum SC2	22,892,881.50	0.90	3	16	14	0.064																
	HB-150.150.7.11 - Coloum SC3	4,815,531.00	0.19	3	16	14	0.014																
	Beam	164,173,240.17	6.46	3	16	14	0.461																
	Roof	1,196,012,026.03	47.05	11	16	6	7.841																
I	Pengecatan	151,664,127.71	5.97	3	14	12	0.497																
II	Pengecoran	10,704,829.92	0.42	13	15	3	0.140																
III	SMKK-K3	73,058,640.00	2.87	6	16	11	0.261																
IV	OTHERS																						
IV	Relokasi Toren Air Existing dan Instalasi Pipa PVC	18,756,000.00	0.74	6	17	12	0.061	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
IV	Pekerjaan Relokasi Outdoor AC Existing Lantai 5 dan Instalasi Pipa Refrigerant	24,380,000.00	0.96	6	17	12	0.080	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
IV	Pekerjaan Relokasi Water Heater Existing	3,740,000.00	0.15	6	17	12	0.012	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
IV	Contingency Sum 5%	103,124,000.00	4.06	17	17	1	4.057	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	TOTAL	2,542,143,270.09	100.00																				
	BOBOT RENCANA MINGGUAN						-	-	2.76	2.76	2.94	3.86	3.86	3.86	3.86	3.86	11.70	11.65	11.58	11.51	10.84	10.35	4.60
	BOBOT AKTUAL MINGGUAN								1.66	1.66	1.66	1.66	1.66	1.66	1.66	1.10	2.97	0.80	0.93	3.36	28.47	7.66	
	BOBOT RENCANA KUMULATIF						-	-	2.76	5.52	8.46	12.32	16.18	20.04	23.90	27.76	39.46	51.11	62.69	74.20	85.05	95.40	100.00
	BOBOT AKTUAL KUMULATIF						-	-	1.66	3.32	4.98	6.64	8.30	9.96	11.62	12.72	15.69	16.50	17.43	20.79	49.26	56.92	
	DEVIASI MINGGUAN						-	-	(1.10)	(1.10)	(1.28)	(2.20)	(2.20)	(2.20)	(2.20)	(2.76)	(8.73)	(10.85)	(10.65)	(8.15)	17.63	(2.68)	
	DEVIASI KUMULATIF						-	-	(1.10)	(2.20)	(3.48)	(5.68)	(7.88)	(10.08)	(12.28)	(15.04)	(23.77)	(34.61)	(45.26)	(53.41)	(35.79)	(38.47)	

Jakarta, 08 Juli 2026

Proposed
PT. Aneka Bintang Mandiri



I Made Rahardika
Project Manager

Approved
PT. Bundamedik Tbk

Cornelius Ery Haryadi
Facility Management & General Affair Division Head

Review
Arupadatu MK



Prauntung N Mulya
Project Koordinator

GRAFIK RENCANA

GRAFIK AKTUAL PROGRESS KUMULATIF