

MONITORING PROGRESS
STRUCTURE RSU CITRA HARAPAN
RSU CITRA HARAPAN
Kawasan Sentra Niaga, Jl. Raya Harapan Indah No. 3-5, Pejungan, Kecamatan Medan Satria, Kota Bekasi, Jawa Barat

KEGIATAN : RENOVASI RSU CITRA HARAPAN
FASER/TAHAP : STRUCTURE CITRA HARAPAN
LOKASI : RSU CITRA HARAPAN
TAHUN : 2026

							REVIEW MK								
NO	URAIAN PEKERJAAN	VOL	SAT	HARGA SATUAN (Rp.)	JUMLAH HARGA (Rp.)	BOBOT	PROGRESS MINGGU LALU		PROGRESS SAAT INI		PROGRESS S/D		SISA PROGRESS		Remarks
1	2	3	4	5	6	7	PERSENTASE	BOBOT	PERSENTASE	BOBOT	PERSENTASE	BOBOT	PERSENTASE	BOBOT	
PEKERJAAN STRUCTURE RSU CITRA HARAPAN															
PRELIMINARIES															
BILL I															
1	Pembuatan site office	24.00	m ²	650,000.00	15,600,000.00	0.614	49%	0.30	-	-	49%	0.30	51%	0.31	
2	Pembuatan gudang material	9.00	m ²	350,000.00	3,150,000.00	0.124	49%	0.06	-	-	49%	0.06	51%	0.06	
3	Listrih dan Air Kerja	3.00	month	2,500,000.00	7,500,000.00	0.295	49%	0.14	-	-	49%	0.14	51%	0.15	
4	Mobilisasi dan Demobilisasi (angkutan bala sampai erection)	1.00	ls	35,000,000.00	35,000,000.00	1.377	49%	0.67	-	-	49%	0.67	51%	0.70	
5	Pembersihan lahan (persiapan lahan)	1,093.59	m ²	12,000.00	13,123,106.40	0.516	49%	0.25	-	-	49%	0.25	51%	0.26	
6	Pembuatan pagar dan proteksi proyek	64.64	m ²	180,000.00	11,635,200.00	0.458	49%	0.22	-	-	49%	0.22	51%	0.23	
7	Pengukuran lapangan	1.00	ls	4,500,000.00	4,500,000.00	0.177	49%	0.09	-	-	49%	0.09	51%	0.09	
8	Site Management	3.00	month	20,000,000.00	60,000,000.00	2.360	49%	1.16	-	-	49%	1.16	51%	1.20	
TOTAL PRELIMINARIES					150,508,306.40	5.92	49%	2.90	0%	-	49%	2.90	51%	3.02	
DEMOLISH WORK															
BILL II															
1	Bongkaran Struktur atap existing	1,093.59	m ²	35,000.00	38,275,727.00	1.51	85%	1.28	-	-	85%	1.28	15%	0.23	
2	Bongkaran plafond existing	1,093.59	m ²	25,000.00	27,339,805.00	1.08	90%	0.97	-	-	90%	0.97	10%	0.11	
3	Bongkaran instalasi MEP existing	1.00	ls	7,500,000.00	7,500,000.00	0.30	90%	0.27	-	-	90%	0.27	10%	0.03	
4	Bongkaran beton existing	1.00	ls	15,000,000.00	15,000,000.00	0.59	85%	0.50	-	-	85%	0.50	15%	0.09	
5	Bongkaran dinding Bata existing	1.00	ls	10,000,000.00	10,000,000.00	0.39	90%	0.35	-	-	90%	0.35	10%	0.04	
TOTAL DEMOLISH WORK					98,115,532.00	3.86	87%	3.37	0%	-	87.29%	3.37	13%	0.49	
STRUCTURE															
BILL III															
1	Detail Base plate (SC1)														
1.1	Plate 20 mm	612.80	Kg	24,500.00	15,013,658.80	0.59	83%	0.49	-	-	83%	0.49	17%	0.10	
1.2	Anchor M20 + Chemical Hibi RE V3	272.00	Bh	110,000.00	29,920,000.00	1.18	95%	1.12	-	-	95%	1.12	5%	0.06	
1.3	Stiffener 8mm	189.09	Kg	24,500.00	4,632,786.14	0.18	83%	0.15	-	-	83%	0.15	17%	0.03	
1.4	Grooving	0.10	m ²	15,000,000.00	1,463,700.00	0.06	0%	-	-	-	0%	-	100%	0.06	
2	Detail Base plate (SC2)														
2.1	Plate 20 mm	49.83	Kg	24,500.00	1,220,879.10	0.05	90%	0.04	-	-	90%	0.04	10%	0.00	
2.2	Anchor M20 + Chemical Hibi RE V3	24.00	Bh	110,000.00	2,640,000.00	0.10	90%	0.09	-	-	90%	0.09	10%	0.01	
2.3	Stiffener 8mm	6.95	Kg	24,500.00	170,156.85	0.01	90%	0.01	-	-	90%	0.01	10%	0.00	
2.4	Grooving	0.01	m ²	15,000,000.00	119,025.00	0.00	0%	-	-	-	0%	-	100%	0.00	
3	Detail Base plate (SC3)														
3.1	Plate 16 mm	8.14	Kg	24,500.00	199,402.56	0.01	90%	0.01	-	-	90%	0.01	10%	0.00	
3.2	Anchor M16 + Chemical Hibi RE V3	8.00	Bh	110,000.00	880,000.00	0.03	90%	0.03	-	-	90%	0.03	10%	0.00	
3.4	Grooving	0.00	m ²	15,000,000.00	24,300.00	0.00	0%	-	-	-	0%	-	100%	0.00	
4	Vertical Bracing														
4.1	ZL-100 100 10	1,878.64	Kg	24,500.00	46,026,603.56	1.81	0%	-	-	-	0%	-	100%	1.81	
4.2	Plate 14mm - ke kolom	118.87	Kg	24,500.00	2,912,304.95	0.11	0%	-	-	-	0%	-	100%	0.11	
4.3	Plate 14mm - bracing tengah	85.25	Kg	24,500.00	2,088,638.39	0.08	0%	-	-	-	0%	-	100%	0.08	
4.4	Baut m20	48.00	Bh	15,000.00	720,000.00	0.03	0%	-	-	-	0%	-	100%	0.03	
5	Coloum														
5.1	HB-250 250 9.14 - Coloum SC1	15,265.43	Kg	27,000.00	412,166,700.00	16.21	83%	13.46	-	-	83%	13.46	17%	2.76	
5.2	HB-200 200 8.12 - Coloum SC2	847.88	Kg	27,000.00	22,892,881.50	0.90	90%	0.81	-	-	90%	0.81	10%	0.09	
5.3	HB-150 150 7.11 - Coloum SC3	178.35	Kg	27,000.00	4,815,531.00	0.19	90%	0.17	-	-	90%	0.17	10%	0.02	
6	Beam														
6.1	WF-200 200 5.5 8 - Beam W20	254.67	Kg	27,000.00	6,876,000.00	0.27	50%	0.14	-	-	50%	0.14	50%	0.14	
6.2	Endplate 14 mm	59.08	Kg	24,500.00	1,447,514.88	0.06	50%	0.03	-	-	50%	0.03	50%	0.03	
6.3	Stiffener Endplate 6mm	6.92	Kg	24,500.00	169,649.11	0.01	50%	0.00	-	-	50%	0.00	50%	0.00	
6.4	Route W20	3.13	Kg	27,000.00	84,478.46	0.00	50%	0.00	-	-	50%	0.00	50%	0.00	
6.5	Baut M16	112.00	Bh	12,000.00	1,344,000.00	0.05	50%	0.03	-	-	50%	0.03	50%	0.03	
6.6	WF-250 250 6.9 - Beam W25	4,070.67	Kg	27,000.00	109,908,000.00	4.32	70%	3.03	-	-	70%	3.03	30%	1.30	
6.7	Endplate 10mm	272.24	Kg	24,500.00	6,669,831.00	0.26	70%	0.18	-	-	70%	0.18	30%	0.08	
6.8	Stiffener 6mm	146.18	Kg	24,500.00	3,581,353.06	0.14	70%	0.10	-	-	70%	0.10	30%	0.04	
6.9	Route W25	17.27	Kg	27,000.00	466,254.34	0.02	70%	0.01	-	-	70%	0.01	30%	0.01	
6.10	Baut M16	340.00	Bh	12,000.00	4,080,000.00	0.16	70%	0.11	-	-	70%	0.11	30%	0.05	
6.11	WF-300 300 6.9 - Beam W30	240.90	Kg	27,000.00	6,504,300.00	0.26	30%	0.08	-	-	30%	0.08	70%	0.18	
6.12	Endplate 18 mm	47.56	Kg	24,500.00	1,165,258.71	0.05	30%	0.01	-	-	30%	0.01	70%	0.03	
6.13	Stiffener 6mm	4.24	Kg	24,500.00	103,855.50	0.00	30%	0.00	-	-	30%	0.00	70%	0.00	
6.14	Route W30	7.55	Kg	27,000.00	203,742.00	0.01	30%	0.00	-	-	30%	0.00	70%	0.01	
6.15	Baut M20	40.00	Bh	27,000.00	1,080,000.00	0.04	95%	0.04	-	-	95%	0.04	5%	0.00	
6.16	T-150 150 6.5 9 - TR08	240.19	Kg	27,000.00	6,485,062.50	0.26	95%	0.24	-	-	95%	0.24	5%	0.01	
6.17	ZL-70 70 6 - TR08	232.91	Kg	27,000.00	6,288,645.60	0.25	95%	0.24	-	-	95%	0.24	5%	0.01	
6.18	HB-150 150 7.11 - TR08	126.00	Kg	27,000.00	3,402,000.00	0.13	90%	0.12	-	-	90%	0.12	10%	0.01	
6.19	Endplate 18 mm - TR08	98.91	Kg	24,500.00	2,423,295.00	0.10	90%	0.09	-	-	90%	0.09	10%	0.01	
6.20	Baut M20 - TR08	70.00	Bh	27,000.00	1,890,000.00	0.07	90%	0.07	-	-	90%	0.07	10%	0.01	
7	Roof														
7.1	WF-200 200 5.5 8 - Beam W20	511.63	Kg	27,000.00	13,813,920.00	0.54	50%	0.27	-	-	50%	0.27	50%	0.27	
7.2	Endplate 14 mm	41.15	Kg	24,500.00	1,008,090.72	0.04	50%	0.02	-	-	50%	0.02	50%	0.02	
7.3	Stiffener Endplate 6mm	5.37	Kg	24,500.00	131,642.62	0.01	50%	0.00	-	-	50%	0.00	50%	0.00	
7.4	Route W20	1.96	Kg	27,000.00	52,876.80	0.00	50%	0.00	-	-	50%	0.00	50%	0.00	
7.5	Baut M16	72.00	Bh	12,000.00	864,000.00	0.03	50%	0.02	-	-	50%	0.02	50%	0.02	
7.6	HB-375 375 6.9 (R37) - Beam castellated	15,995.72	Kg	27,000.00	431,884,417.99	16.39	80%	13.59	-	-	80%	13.59	20%	3.40	
7.7	Endplate 12 mm	692.65	Kg	24,500.00	16,969,988.70	0.67	80%	0.53	-	-	80%	0.53	20%	0.13	
7.8	Stiffener 6mm	184.02	Kg	24,500.00	4,508,491.88	0.18	80%	0.14	-	-	80%	0.14	20%	0.04	
7.9	Route W25	209.79	Kg	27,000.00	5,664,383.55	0.22	80%	0.18	-	-	80%	0.18	20%	0.04	
7.10	Baut M16	980.00	Bh	12,000.00	11,760,000.00	0.40	80%	0.37	-	-	80%	0.37	20%	0.09	
7.11	Steel Pipe 64"	1,743.44	Kg	30,000.00	52,303,125.60	2.06	48%	0.99	-	-	48%	0.99	52%	1.07	
7.12	Plate sambung 12mm	41.60	Kg	24,500.00	1,019,168.64	0.04	48%	0.02	-						

BILL V		OTHERS													
I	Relokasi Toren Air Existing dan Instalasi Pipa PVC														
1	Relokasi Pipa 3" Existing	43.00	m	192,000.00	8,256,000.00	0.32	65%	0.21		-	65%	0.21	35%	0.11	
2	Pekerjaan relokasi toren existing	26.00	Unit	250,000.00	6,500,000.00	0.26	50%	0.13		-	50%	0.13	50%	0.13	
3	Aksesoris	1.00	LS	4,000,000.00	4,000,000.00	0.16	30%	0.05		-	30%	0.05	70%	0.11	
Relokasi Toren Air Existing dan Instalasi Pipa PVC					18,756,000.00	0.74	0.52	0.39	0%	-	52.34%	0.39	48%	0.35	
	Pekerjaan Relokasi Outdoor AC Existing Lantai 5 dan Instalasi Pipa Refrigerant														
	Relokasi Outdoor AC Lantai 5 Inc Brecket Outdoor	28.00	unit	450,000.00	12,600,000.00	0.50	18%	0.09		-	18%	0.09	82%	0.41	
	Pasang Pipa Refrigerant Uk 1/4" + 3/8"	72.00	m	115,000.00	8,280,000.00	0.33	18%	0.06		-	18%	0.06	82%	0.27	
	Pasang Gas Freon	1.00	10 kg	3,500,000.00	3,500,000.00	0.14	15%	0.02		-	15%	0.02	85%	0.12	
Pekerjaan Relokasi Outdoor AC Existing Lantai 5 dan Instalasi Pipa Refrigerant					24,380,000.00	0.96	0.18	0.17	0%	-	17.57%	0.17	82%	0.79	
	Pekerjaan Relokasi Water Heater Existing														
	Bongkar water heater	4.00	Unit	150,000.00	600,000.00	0.02	75%	0.02		-	75%	0.02	25%	0.01	
	Relokasi water heater	2.00	Unit	250,000.00	500,000.00	0.02	0%	-		-	0%	-	100%	0.02	
	Pasang Pipa PEX 1"	20.00	m	82,000.00	1,640,000.00	0.06	0%	-		-	0%	-	100%	0.06	
	Aksesoris	1.00	ls	1,000,000.00	1,000,000.00	0.04	0%	-		-	0%	-	100%	0.04	
Pekerjaan Relokasi Water Heater Existing					3,740,000.00	0.15	0.12	0.02	0%	-	12.03%	0.02	88%	0.13	
TOTAL PEKERJAAN RELOKASI MEP EKISTING					46,876,000.00	1.84	0.31	0.57	0%	-	31.04%	0.57	69%	1.27	
1	Contingency Sum 5%	1.00	ls	103,124,000.00	103,124,000.00	4.06	0%	-		-	0%	-	100%	4.06	
TOTAL OTHERS					150,000,000.00	5.90	0.10	0.57	0%	-	10%	0.57	90%	5.33	
GRAND TOTAL PEKERJAAN STRUCTURE RSU CITRA HARAPAN					2,542,143,270.09	100.00		56.92		-		56.92		43.08	

